BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at Yelahanka A and B Sector and MIG 3rd phase in ward no -04 of yelahanka satellite town sub division (Packagr-09)**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri G venkategowda.**
4	Time Stipulated for Completion of work	6MONTHS. (180 days)
5	Date of Commencement	28/05/2020.
6	Date of Completion:	14/05/2020.
7	Measurment Recorded	
	M.B No	10557
	Page No	105562 to 596.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	SACHIN. HP.
	2) Asst. Engineer	

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
25988552/-	25964388/-	-	24164/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment

2) Certified that above work has been executed satisfactorily.

Ramanjeeraiah
ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE